

Revenue (1930) Department.


US SERIES.

G.O. No. 1878

DATED 3-10-1930

[Despatch Abstract.]

Alienation - Land and Revenue - South Kanara. - Karkal Taluk
Shirtadi village - S.No.116/1 - Parish Union of the Diocese
of Mangalore - Church building - Extension of time granted.



CURRENT No.

19

Registered

72 W 2/4
 11. 27867.
 2, 7. 1930.

Subject.

Alienation- Land and Revenue -(South Kanara)- Karkal taluk
 Shirtadi village- S.No.116/1- Parish Union of the Diocese of
 Mangalore- Extension of time-Recommended.

ENCLOSURES.

No.

Spare copies

Reference.. No. B 4703/30--1

Station...M a d r a s

Dated the 24th Septr., 1930 19

From

S.G. Sengodaiyan Esq., M.A., I.C.S.,
 Ag. Secretary,

Land Revenue. 47

~~The Board of Revenue, Revenue Settlement, etc.~~
~~Separate Revenue.~~

H.A.B. Vernon Esq., C.S.I., C.I.E., I.C.S.,

Commr. of Land Revenue.

ResolutionReference.

Read the following:-

Letter from G.W. Wells Esq., M.A., I.C.S., Collector of
 South Kanara, R.O.C.No. 8111-30-A6, dated the 14th Septr., 1930:

The Government sanctioned a further extension of time
 till 31st May 1930 for the construction of the buildings on
 the 4.10 acres of land in S.No. 116/1 of Shirtadi village,
 Karkal taluk in G.O.No. Mis. 1797 Revenue Department, dated the
 31st August 1929 communicated with B.P. Mis. No. 2712, dated
 10th September 1929. The alienation of the plot was sanc-
 tioned in G.O.No. 725 Revenue dated the 16th May 1925 communi-
 cated

Hsq (N)


(J)

communicated with B.P. Mis.No.1078 dated 22nd May 1925. The Tahsildar Karkal reports after a personal inspection that of the items, the church building alone remains to be completed. The church building too is reported to be complete but for the facade, the doors and ~~the~~ shutters and the stone pillars for the roof of the verandah which have to be put up. The Parish priest requests that time till the end of December 1930 may be granted for the completion of the church building. The Tahsildar also recommends extension of time till then, I therefore recommend that Government may be moved to grant further extension of time till 31st December 1930.

Reference.-


Submitted to Government.

2. The Board supports the Collector's recommendation.


Ag. Secretary.

To the Secretary to Government, Revenue Department.

M.D 25-9.


25/9

When received for Fair-copying.	Date.	Initials.
When copied	2/6	GA
When examined		GA
When signed		
When despatched		

15
30Close
4/52/2/26
2/10

READ AGAIN G.O. No. 725 Rev, dated 16.5.1925 70

" " " " 1797 Rev, " 31.8.1929 70

READ ALSO:—

C. No 27867/30 From the Bd of Rev (L.R.H) Refce, No. B4703/30, dated 24.9.1930

" " " " " " " " 19

" " " " " " " " 19

ORDER.

Mis

No. 1878, dated 3/10/30 19

In the circumstances stated by the Colly of South Kanara in his letter R.O.C. No 8111-30-A6, of 14.9.30, the Govt sanction a further extension of time till 31.12.1930 for the completion of the church ~~building~~ on the land alienated in favour of the Parish Union of the Diocese of Mangalore in G.O. No 725 Rev of 16.5.1925.

2/3/30
6/11/30 (J)

The Bd of Rev (L.R.H).

Bd's mit: It was subject to a fissick programme approval. It is 5 now. to. alienation was sent.

2/ The Parish Union should be informed that no further 29.9.30 extension will be granted. 29/9/30 30/9/30. S 2x20